

Safety, Health and Environment – Manitoba Operations

Lead remediation inspection form	No. Form #1	Page: 1 of 2
	Classification: Form	September 1, 2012

Date and location of renovation: _____

Job description: _____

Project Coordinator: _____

SHE representative: _____

USW representative: _____

Safety Facilitator: _____

Name(s) of assigned Contractor: _____

Pre-Project (check all that applies):

- Test kit or test results from NIOSH-recognized laboratory on collected lead sample(s)
- Copies of Company Employee/Contractor training certificates
- Certified renovator provided training to workers on (check all that apply):
 - posting warning signs
 - setting up plastic containment barriers
 - maintaining containment
 - avoiding spread of dust to adjacent areas
 - waste handling
 - post-renovation cleaning
- Warning signs posted at the entrance(s) to work area
- Work permit is posted at entrance(s) and designated areas
- Work area is contained - enclosure (6mil polyethylene, duct tape) with separate entrance
- Floors in the work area covered with taped-down plastic
- All objects in the work area are removed or covered
- HVAC ducts in the work area closed and covered
- Windows in the work area are closed
- Ground covered by plastic extending 3 meters (10 feet) from work area. Plastic anchored to building and weighted down by heavy objects (exteriors only)
- Waste contained on-site and while being transported off-site

Safety, Health and Environment – Manitoba Operations

Lead remediation inspection form	No. Form #1	Page: 2 of 2
	Classification: Form	September 1, 2012

Post – Project (check all that applies):

- Work site properly cleaned after renovation
- All chips and debris picked up, protective sheeting misted, folded dirty side inward, and taped for removal
- Work area surfaces and objects cleaned using HEPA vacuum and/or wet cloths or mops (interiors)
- Certified renovator performed post-renovation cleaning verification
- If dust clearance testing was performed, attach a copy of report
- Waste form filled out and transported

Comments:

Name of employee performing remediation	Employee number	Hours worked

Inspected by:	Pre-project team	Post-project team
Project Supervisor		
Safety Facilitator		
USW Representative		
Contractor Representative		
SHE Representative		

Return original to SHE department